



**REPORT ON
AN EXISTING WASTEWATER SYSTEM FOR
D & V PODMORE**

**Our Ref: 26586
Date: November 2018**

Our Ref: 26586

16 November 2018

**REPORT
ON AN EXISTING WASTEWATER SYSTEM FOR
D & V PODMORE**

1. BACKGROUND

The property is located in Resolution Bay, legal description Lot 16 DP 3072. The existing three bedroomed house was built in 2004 and is serviced by an on-site wastewater system which was consented under Resource Consent U050428. This expires on 1 July 2020.

We have been engaged to carry inspect the existing system and assess against current codes and practice.

2. CONSENTED SYSTEM

The current wastewater consists of primary treatment to 4 x 16 m long trenches, designed in accordance with AS/NZS 1547:2000 'On-Site Domestic Wastewater Management'.

The system was completed under Building Consent BC050776.

The design basis used was as follows:

- | | |
|-----------------------------|--|
| • Soil type | Clayey SILT |
| • Soil Category | 3 |
| • Water supply | Roof |
| • Number of bedrooms | 3 |
| • Number of people | 6 |
| • Wastewater allowances | 115 litres/person/day (690 litres/day) |
| • Design Loading Rate (DLR) | 21 mm/day |
| • Trenches | 4 x 16 m ReIn drains with storage capacity |



Davidson Ayson House, 4 Nelson St
PO Box 256, Blenheim 7240, NZ
T: 03-579 2099
E: service@DavidsonGroup.co.nz
W: DavidsonGroup.co.nz

Principals

Ross Davis, CPEng, MIPENZ, BE
Stephen Sheat, CPEng, MIPENZ, BE
Leigh McGlynn, CPEng, MIPENZ, BE

3. SITE INSPECTION

We visited the site on 25 July 2018 and report as follows:




Fig 1: Site Plan

3.1 FLOWS AND FIXTURES

The house has a roof water supply.

The flows to the taps were recorded as follows:

- Laundry 6 litres/min
- Kitchen 3 litres/min
- Basin 4 litres/min
- Shower 3 litres/min


These equate to medium flows (9 - 14 litres/min).

Fixtures in the house include:

- Toilet cisterns - Dual flush (11/5.5 litres)
- Washing machine - 73 litres/load

There is a bath.

The house has three bedrooms. There are no other office or rumpus rooms which can be considered as potential bedrooms.



Floor Plan

3.2 TREATMENT

The treatment system consists of a 4,500 litre primary settlement (septic) tank with an outlet filter.

A visual inspection of the filter confirms that it needs washing down (see Fig 3). The Owners confirmed that the tank has been cleaned 4-5 years ago.



Fig 3: Outlet Filter

3.3 LAND APPLICATION AREA (LAA)

The land application area consists of four 500mm wide ReIn drains (Fig 4), each 16 m long (64 m total) fed by gravity from a distribution box (Fig 5), located to the east side of the house as per the original application.



Fig 4: Trench (during construction)

There were no signs of distress.



Fig 5: Distribution Box

3.4 **SOIL CATEGORY**

Our original soil investigation confirmed topsoil over a clayey silt (Category 3).

4. **CURRENT STANDARDS (AS/NZS 1547:2012)**

4.1 **DESIGN**

4.1.1 **Loading**

The water is sourced from the roof.

The current wastewater allowance for a roof water supply and the fixtures currently in place, in accordance with AS/NZS 1547:2012, is based on;

- 3 bedrooms, or 6 people
- 130 litres/person/day (refer to detailed calculations attached).

This equates to a daily load of 780 litres, which is a 13% increase over the original design (690 litres/day), which was based of 6 people at 115 litres/person/day.

4.1.2 **Treatment**

The current 4,500 l septic tank can treat 780 litres/day based on full time occupancy with a 7.5 year interval between pump outs.

4.1.3 **Land Application Area (LAA)**

The current codes require a DLR of 18 mm/day for a Category 3 soil.

For 780 litres/day, this equates to a total trench length of 87 m. This compares to the 64 m currently in place. This length will allow for 4 permanent people.

However, the ReIn drain provides some storage capacity allowing for full occupation of 6 persons for 14 days (see calculations attached).

4.1.4 **Design Summary**

	Original Design	Current Codes
Number of people	6 (3 bedrooms)	6 (3 bedrooms)
Water Supply Source	Roof	Roof
Loading (litres)		
▪ per person/day	115	130 (with current fixtures in place)
▪ total/day	690	780
Treatment	Primary	Primary
Design Loading Rate (DLR) (mm/day)	21	18
Trench length (m)	64	87

4.2 **RISK ASSESSMENT**

The following risk assessment follows the guidelines and recommendations in AS/NZS 1547:2012.

- Risk Reduction Measures (Table A1)

Hydraulic Failure

The risk of hydraulic failure will be reduced using water conservation fixtures, the use of an effluent filter and the use of a distribution box to create an even distribution.

Power Failure

The system does not rely on power for treatment or distribution.

Bacteria Washout

The risk of bacteria washout will be mitigated by the low water usage and even distribution.

Dispersive Soils

The soils are not dispersive.

Marginal Soil Conditions

The soils are clayey silts and not marginal.

Site Constraints

There are no site restraints.

Rainfall

The annual rainfall is about 1400 mm and there are high rainfall events on occasion. However, the catchment above is insignificant.

Salinisation

No bare ground, salt crystals or salt tolerant plants were found to indicate evidence of salinity.

Highly permeable Soils

The soils are not free draining and there is no permanent water table.

No specific measures are therefore required to reduce the risk of water table contamination.

- Slope (Table M2)

No reductions for slope are recommended for trench applications.

- Setback Distances (Table R1)

The setback distances have been assessed by way of a weighting analysis (see Appendix) and can be summarised as follows:

Feature	Setback		Comment
	Table R1	Actual	
Property Boundary	22 m	30 m down slope	No Risk
Building/House	3.7 m	10 m	No Risk
Surface Water	51 m	50 m	No Risk
Bore/well	28 m	No bore/well	No Risk
Recreational Areas	8.0 m	30 m to SFR	No Risk
In-ground water tank	8.6 m	No in ground tank	No Risk
Retaining wall cut within 3 m or 45°	3 m	No ret walls	No Risk
Ground Water	0.9 m	No water table	No Risk
Hardpan/Bedrock	0.9 m	>> 1 m	No Risk

4.3 **DISCUSSION**

No adverse environmental effects were noted on site with the current combination of loadings and treatment and land application system.

However, the current wastewater system is not significantly short of current standards, and with full permanent occupancy, the system can cope for at least 14 days.

It is also current good practice is to have a 'Loading Certificate' on display somewhere prominent in the house. This summarises the wastewater system for the house and reminds occupants, particularly visitors, about the limitations of it.

5. **RECOMMENDATIONS**

- The effluent filter should be washed down.
- Prepare and display a 'Loading Certificate'.

(A Loading Certificate has been prepared and is attached to this report).

6. REFERENCES

- Crites, R and Tchobanoglous, A (1998). 'Small and Decentralized Wastewater Management Systems'.
- ARC Environment, Technical Paper No. 58, Third Edition 'On-Site Wastewater Disposal from Households and Institutions'.
- AS/NZS 1547:2000 'On-Site Domestic Wastewater Management'.
- AS/NZS 1547:2012 'On-Site Domestic Wastewater Management'.
- Marlborough District Council (11 July 2005) 'Guidelines for New On-Site Wastewater Management Systems'.
- Marlborough Sounds Resource Management Plan.
- Marlborough Environment Plan.
- Davidson Partners Ltd, April 2005, 'Engineering Report for D & V Podmore'
- Resource Consent U050428.
- Building Consent BC050776.

DAVIDSON GROUP LTD

A handwritten signature in blue ink, appearing to read 'W L McGlynn'.


W L McGlynn

WLM: LW

Encl.

APPENDICES

- Field Check List
- Setback Risk Assessment
- Design Flow Assessment and Trench design
- Wastewater Loading Certificate
- Drawings 26586 sheets
 - R1 Location and site plan

	A	B	C	D	E	F	G	H	I	J															
1				Wastewater Revalidations				Job No.		26586															
2								for D & V Podmore				Date		25-Jul-18											
3				Resolution Bay								Name		LM											
4								Field Check List																	
5	1 <u>Previously approved system</u>																								
6	RC # ?			U050428																					
7	year			2005																					
8	type			primary to trenches																					
9	soil Cat			3																					
10	# bedrooms			3																					
11	design flow			690 l/day																					
12	2 <u>Water supply</u>																								
13	roof/creek/spring			roof																					
14	3 <u>Number of bedrooms</u>																								
15	4 <u>Tap flows</u>			<table border="1"> <thead> <tr> <th>quantity (l)</th> <th>time (secs)</th> <th>l/min</th> </tr> </thead> <tbody> <tr> <td>1.5</td> <td>29</td> <td>3.1</td> </tr> <tr> <td>1.5</td> <td>15</td> <td>6.0</td> </tr> <tr> <td>1.5</td> <td>21</td> <td>4.3</td> </tr> <tr> <td>1.5</td> <td>30</td> <td>3.0</td> </tr> </tbody> </table>							quantity (l)	time (secs)	l/min	1.5	29	3.1	1.5	15	6.0	1.5	21	4.3	1.5	30	3.0
quantity (l)	time (secs)	l/min																							
1.5	29	3.1																							
1.5	15	6.0																							
1.5	21	4.3																							
1.5	30	3.0																							
16	Kitchen																								
17	laundry tub																								
18	bathroom																								
19	shower																								
20	out side tap																								
21	5 <u>Toilet cistern type</u>			dual 11/5.5																					
22	6 <u>Bath ?</u>			yes																					
23	7 <u>Washing machine Type</u>			F & P (73 l/load)																					
24	8 <u>Recheck soil Cat</u>			not required (prveiously carried out by us)																					
25	topsoil depth																								
26	soil type																								
27	ribbon length																								
28	Soil Category																								
29	9 <u>Treatment</u>																								
30	Type			Primary (all in one, not secondary as per Variation to U050428)																					
31	Size			4500 l																					
32	Check filter			yes...needs cleaning																					
33	Check sludge/scum			next 2-3 years.																					
34	Last cleaned out?			Last cleaned 4-5 yrs																					
35	Maint. Contractor?			not required																					
36	10 <u>Land Application</u>																								
37	type			trenchs (500 mm ReIn drains)																					
38	length/area?			64 m total (4 trenches)																					
39	signs of distress?			no																					
40	check splitter valve			d box																					
41	flush valves?			not required																					
42	air valves?			not required																					
43	11 <u>Set backs</u>																								
44	boundaries			na																					
45	water courses			none																					
46	sea			na																					
47	house																								
48	12 <u>Water table depth?</u>			na																					
49	13 <u>Other</u>																								

SETBACK RISK ASSESSMENT

re : AS/NZS 1547:2012, TABLE R1 (Weighted Assessment)

D & V Podmore

Resolution Bay

Job No

26586

Name

LM

Date

6.11.18

SITE FEATURE	SETBACK(m)		SITE CONSTRT ITEM	SCORE (0 - 4) low-best high-worst	WEIGHTED SETBACK (m)	COMMENTS	TP 58
	min	max					
Property	1.5	50.0	A	2		The effluent is primary treated	1.5 m
Boundary			D	2		Subsurface, less than 30%	
			J	1		subsurface application	
			TOTAL	5	21.7		
Building/ houses	2.0	6.0	A	2		The effluent is primary treated	1.5-3.0 m
			D	2		Subsurface, less than 30%	
			J	1		subsurface application	
			TOTAL	5	3.7		
Surface water	15.0	100.0	A	2		The effluent is primary treated	5-20 m
			B	2		Cat 3 soil. The nearest surface water is 50 m away, across gradient	
			D	2		Subsurface, less than 30%	
			E	2		Up gradient from sea	
			F	1		Cat 3 soil, side slope, no groundwater	
			G	0		No flooding risk	
			J	1		subsurface application	
			TOTAL	10	50.7		
Bore, well	15.0	50.0	A	2		The effluent is primary treated	10-20 m
			C	2		Cat 3 soil and no groundwater	
			H	1		Cat 3 soils, low porous soils, no aquifers, no rock	
			J	1		subsurface application	
			TOTAL	6	28.1		
Recreatnl areas	3	15	A	2		The effluent is primary treated	
			E	2		Up gradient from sea	
			J	1		subsurface application	
			TOTAL	5	8.0		
In-ground water tank	4	15	A	2		The effluent is primary treated	
			E	2		Up gradient from sea	
			J	1		subsurface application	
			TOTAL	5	8.6		
Ret. wall, embankm, escarpmt, cuttings	3 or > 45°		D			Subsurface, less than 30%	3 m
			G			No flooding risk	
			H			Cat 3 soils, low porous soils, no aquifers, no rock	
						nothing within 3 m	
Ground water	0.6	1.5	A	2		The effluent is primary treated	0.6-1.5 m
			C	2		Cat 3 soil and no groundwater	
			F	1		Cat 3 soil, side slope, no groundwater	
			H	1		Cat 3 soils, low porous soils, no aquifers, no rock	
			I	1		side slope	
			J	1		subsurface application	
			TOTAL	8	0.9		
Hardpan, bedrock	0.5	1.5	A	2		The effluent is primary treated	
			C	2		Cat 3 soil and no groundwater	
			J	1		subsurface application	
			TOTAL	5	0.9		



On Site Wastewater Design
 Client Podmore
 Location Resolution Bay

 FLOW ALLOWANCES

Job No 26586
 Sheet No 1
 Name LM
 Date 6.11.18

REFERENCES : ARC TP # 58 Third Edition
 2 AS/NZS 1547:2012 "On Site Domestic Wastewater Management"
 3 ON-SITE NewZ Special Report - 97/1
 4 MDC,11 July 2005,"Guidelines for New On -Site Wastewater Systems"

	Appliance / Fixture per Capita Daily Flow Allowance				Total per Capita Flow (l/p/d)
	Toilet	Washing Machine	Shower	Basin (kitchen, bathroom, laundry)	
1 Households with standard fixtures	11 litre cistern	>120 litres/load	<i>flows > 14 litres/min</i>		40
	60 <i>60</i>	25 <i>25</i>	85 <i>70</i>	30 <i>25</i>	
Blackwater only	60 <i>60</i>				
Greywater only		25 <i>20</i>	85 <i>65</i>	10 <i>5</i>	
2 Households with standard water reduction fixtures	11/5.5 dual flush	<120 litres/load	<i>flows < 14 litres/min (may need shower flow restrictors or aerator taps)</i>		85
	40 <i>40</i>	20 <i>20</i>	80 <i>65</i>	25 <i>20</i>	
Blackwater only	40 <i>40</i>				
Greywater only		20 <i>15</i>	80 <i>60</i>	10 <i>5</i>	
3 Households with full water reduction facilities	6/3 dual flush	<90 l/load	<i>flows < 9 litres/min (may need aerator taps and flow/pressure control valves on all outlets)</i>		5
	35 <i>35</i>	15 <i>15</i>	75 <i>55</i>	20 <i>15</i>	
Blackwater only	35 <i>35</i>				
Greywater only		15 <i>10</i>	75 <i>55</i>	10 <i>5</i>	
4 Bath	<i>add 5 l/p/d if there is a bath</i>				<i>5</i>
Design wastewater flow per person per day					130
Number of Bedrooms					3
Equivalent Occupancy					6
Design Daily Wastewater Allowance					780

NOTE Figures in *italics* are for roof water supply. Other values are for creek, community and/or bore water supply (see also Note 6, Table H3, 1547).



On Site Wastewater Design
Client Podmore
Location Resolution Bay

Job No 26586
Sheet No 2
Name LM
Date 6.11.18

SEPTIC TANK

Daily flow	780 litres	
Minimum residence time required	24 hours	
Pump out interval required	7.5 years	
Sludge / scum accumulation	80 litres / person / year	
Allowance for scum / sludge	3600 litres	
Minimum tank size	4380 litres	
Let tank size be	4500 litres min.	
Settling volume available	900 litres	
Settling time available	28 hours	OK, > min. res. time



On Site Wastewater Design
Client Podmore
Location Resolution Bay

TRENCH DESIGN

Job No 26586
Sheet No 3
Name LM
Date 6.11.18

1 Soil Category 3

2 (a) DLR (Design Loading Rate) Indicators

INDICATOR				SCORE	WEIGHT	RANKING
	0	1	2			
Slope	> 20°	10-20°	0-10°	1	3	3
Topsoil depth	<100 mm	100-200	>200 mm	1	2	2
Exposure to sun	low	mod	high	2	3	6
Exposure to wind	low	mod	high	2	3	6
Vegetation	not suit.	suitable	v. suitable	1	3	3
Proximity to water bodies or wells	<10 m	10-30	>30 m	2	2	4
Proximity to water table	<1 m	1-2	>2 m	2	3	6
Known problems in the area ?	yes	unsure	no	1	2	2
Nearby systems?	yes	unsure	no	1	1	
Trench width	>400 mm	300-400	<300 mm	0	1	0
Distribution method	gravity	dose	LPED/drip	0	3	0
Frequency of use	permanent	frequent	infrequent	0	3	0
RANKING SCORE						32


(b)

DLR (ex Table 4.2.A1)			RANKING
Most Conservative	15	mm/day	<25
Least Conservative	25	mm/day	>50

(c) DLR considered appropriate for the site 17.8 mm / day

Let DLR be 18 mm / day

3 Trench Dimensions Proposed
width 500 mm
depth 300 mm (below topsoil layer)



4 Trench Length, L (min.) = (Daily Flow)/(DLR x width)
= 86.7 m

Actual trench length is 64 m
Check storage capacity.



On Site Wastewater Design

Client Podmore
Location Resolution Bay

Job No 26586
Sheet No 4
Name LM
Date 6.11.18

TRENCH STORAGE

1 Philosophy

The septic tank has been designed for the maximum peak load expected.
The trench has been designed for bottom loading only for the likely long term loading, not the maximum peak.
The balance of the peak less normal loading needs to be taken up in storage in the trench which will seep out through the side walls over time.

2 Design



Soil Category	3	
DLR	18	mm/day
Normal Occupancy	6	
Peak Occupancy	6	
Peak design load	780	litres/day
No. of days peak is assumed to be over	14	days
Trench length from trench design	64	m
Trench width	500	mm
Trench depth	300	mm
Max.flow over peak period	10920	litres
less percolation at DLR	8064	litres
Balance required to be stored	2856	litres
Storage capacity @ 30% void space in gravel trench	2880	litres OK

Our Ref: 26586

November 2018

WASTEWATER LOADING CERTIFICATE

- **Location** Lot 16 DP 3072, Resolution Bay
- **Owner** D & V Podmore
- **Number of bedrooms** 3
- **Number of people (maximum)** 6 for maximum for 14 days, otherwise 4 permanently max.
- **Maximum daily wastewater** 780 litres (130 litres/person for 6 people).
- **Wastewater reduction facilities** Low water fixtures are required and include;
 - low water use washing machines (< 90 litres/wash)
 - 11/5.5 toilet cistern
- **Water supply source** Roof
- **Treatment System** Primary Treatment (4500 ml septic tank with effluent filter)
- **Land Application system** Trenches with 500 mm wide ReIn drains
- **Land Application Area** 64 m (4 trenches)
- **Overloading the system** Overloading the system may result in:
 - Inadequate treatment and/or odour
 - Saturation of the soil in some areas of the Land Application Area (LAA)
 - Seepage from the LAA
 - Odour from the LAA
 - Spread of infectious diseases
 - Breeding of mosquitoes and attraction of flies and rodents
- **Good Practice** To keep the bacteria working in the treatment system and LAA:
 - Use biodegradable soaps
 - Use low-phosphorus detergent
 - Use detergents in recommended quantities
 - Don't use powerful bleaches, whiteners, nappy soakers, spot removers and disinfectants, and
 - Don't put oil, chemicals or paints down the drain
- **Maintenance** Inspect and washdown the effluent filter at least annually (do not scrub clean) and check scum/sludge levels every 3-5 years and cleanout if required.



PLAN
1:500



PROJECT PLANNERS
RESOURCE MANAGERS
CIVIL & STRUCTURAL ENGINEERS
BUILDING DESIGNERS
ENVIRONMENTAL ENGINEERS

Davidson Ayson House, 4 Nelson St
PO Box 256, Blenheim 7240, NZ
T: 03 579 2099 / F: 03 578 7028
E: service@DavidsonGroup.co.nz
W: DavidsonGroup.co.nz

D. & V. PODMORE
LOT 16, DP 3072, RESOLUTION BAY
RESOURCE CONSENT

plan

DATE	ORIGINAL SIZE	DRAWING No.	SHEET	ISSUE
10/11	A3	26586	R1	A
DES L.M.	DRN T.A.	CK	REF	

0mm

100mm